Licence plate:
Date:

Concorde
REISEMOBILE AUS LEIDENSCHAFT

Form 3

Checkpoints - Leak inspection (Vehicles since model year 2005)

Outside

- □ Surface of walls and roof
- □ Double floor and inside area of aprons
- □ Junctions roof / side walls / floor /double floor
- □ Doors and outside flaps with inner frame
- □ Corner profile
- □ Roof vent
- □ Transition wall / bumper
- □ Double floor luggage space
- □ Checking of fresh / waste water system

Interior

- □ Transition floor / wall
- □ Transition roof / wall
- □ Transition driver's cab / coachwork

Assembly parts

- □ Assembly parts window frame and window
- □ Assembly parts window frame and coachwork
- □ Assembly parts wheel houses

Checkpoints-Bodywork inspection (Vehicles since model year 2005)

- □ Check fixing screws (coachwork) for correct fit
- □ Check paint and underbody protection for damage (make corrections/repair if needed)
- □ Check entry door, hinges and lock (grease if needed)
- □ Check outside flaps, hinges and locks (grease if needed)
- □ Operational check of heating and boiler
- □ Hot water heating: Check fill level of expansion tank and frost protection
- □ Exhaust the air from hot water heating
- □ Check exhaust gas routing system of heating for proper accomplishment and stability
- □ Operational check of refrigerator (clean blowpipe if needed)
- □ Check switch-off of refrigeratior (12 volts, turned off engine)
- □ Operational check of gas cooker and over, check air supplies (clean if needed)
- □ Operational check of water pump (fresh water system)
- □ Check water filter of fresh water system and clean it
- □ Check fresh and waste water pipes for tightness and flow, check connections for tightness
- □ Check water taps for tightness, clean aerator
- □ Check toilet for tightness and operation
- □ Check charging of coachwork battery (or batteries)
- □ Check control-panel, operational check of FI-switch
- □ Check charging, check charging during parallel operation
- □ Operational check of lamps
- □ Check cabinet doors and flaps, locks and hinges (grease if needed)
- □ Operational check of windows and curtains (adjust if needed)
- □ Operational check of entry step (grease if needed)
- □ Check gas system for tightness
- □ Write gas-inspection document (every 24 months)

NOTES:

This inspection on your motorhome was carried out by ……